

□ **Schedule:** April 2015 to August 2015 **Location:** city of Appleton, city of Menasha, town of Menasha

Description: Work on this contract consists of common excavation, concrete pavement, concrete curb and gutter, storm sewer, culverts, storm water detention pond, bridge widening and deck replacement, erosion control, pavement marking, removals and all incidental items necessary to complete the work.

April 20 to April 24: The bridge contractor continued to work on piers and abutments of the structures. Traffic was moved to the widened outside shoulders on US 10/WIS 441 and bridge deck removals began on the inside lanes. The roadway contractor continued to work on removals, storm sewer, and grading.

April 27 to May 1: The bridge contractor will continue to work on demolition of the existing inside lanes of the bridge decks. Girders will be set on the nights of April 27 and 28. False work will be placed for the new deck and steel reinforcement will begin to be placed. The roadway contractor will finish work on storm sewer and continue to work on grading and incidentals. Concrete paving operations will begin towards the end of the week.

Traffic Impacts: The full closure of Appleton Rd including the US 10/WIS 441 ramps will continue until June 26. The Appleton Rd detour route will use County AP (Midway Rd) and County P (Valley Rd). Access to local business will be via Drum Corps Dr. and Tuckaway Ln. Throughout the duration of the project there will also be various night time lane closures on US 10/WIS 441. On April 27, US 10 eastbound will be closed to traffic between Racine Rd and Oneida St from 11 p.m. to 6 a.m. for girder setting. On April 28, US 10 westbound will be closed to traffic between Oneida St. and Midway Rd from 11 p.m. to 6 a.m. for girder setting. Detour routes will be posted.