

Schedule: August 2015 to November 2016 **Location:** Town of Menasha

Description: This project is the second phase of the reconstruction of the US 10/WIS 441 and Racine Road Interchange. The work on this project includes placing the remaining fills for the new alignment of the interchange and ramps, including prefabricated vertical drains and drainage blanket to accelerate the settlement of the underlying soils. New US 10/WIS 441 bridges will be constructed over Tayco Street and new overpass bridges over the westbound on and off-ramps to Racine Road, along with the construction of two ponds at the interchange. This project will also place prefabricated vertical drains, drainage blanket, and fills in preparation of the future interchange at US 10/WIS 441 and Midway Road.

October 26 to October 30: Crews plan to continue storm sewer installation, grading, begin breaker run placement, and pile driving for the new overpass bridge along the westbound lanes of US 10/WIS 441. Along Tayco Street, crews will continue retaining wall construction just west of Tayco Street, and begin removing temporary shoring anchors.

November 2 to November 6: Crews plan to continue storm sewer installation, grading, continue breaker run placement, and continue pile driving for the new overpass bridge along the westbound lanes of US 10/WIS 441. Along Tayco Street, crews will continue retaining wall construction just west of Tayco Street, and begin forming the piers and abutments of the westbound US 10/WIS 441 bridge over Tayco Street.

Traffic Impacts: The long term closures of the westbound US 10/WIS 441 exit ramp to County P/Racine Road, the westbound US 10/WIS 441 entrance ramp from County P/Racine Road, and the eastbound US 10/WIS 441 entrance ramp from County P/Racine Road continue until late 2016.