

Schedule: June 2016 to October 2016 **Location:** town of Menasha, city of Menasha

Description: The work under this contract shall consist of common excavation, base aggregate, concrete pavement, HMA pavement, curb and gutter, sidewalk, storm sewer, sign structures, erosion control, signing, pavement marking, lighting, signals, and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

Description of work: The work under this contract shall consist of common excavation, base aggregate, concrete pavement, HMA pavement, curb and gutter, sidewalk, storm sewer, sign structures, erosion control, signing, pavement marking, lighting, signals, and all incidental items necessary to complete the work as shown on the plans and included in the proposal and contract.

October 3 to October 7: Landscaping crews will finish fertilizing, seeding, and mulching all finished topsoil areas. Crews will complete pavement marking between 9th and 12th street. Crews will install permanent fencing. Crews will street sweep and prepare road for opening. Traffic control crews will open Racine Rd between 9th and 12th Street on October 4th. The Racine Road connector will remain closed.

October 10 to October 14: Project complete.

Traffic Impacts: None

Project website: <http://projects.511wi.gov/wis441/>