

Schedule: June 13, 2016 to August 2016

Location/limits: city of Omro – village of Winneconne **Description of work:** This project involves milling and resurfacing of WIS 116 between the Omro and Winneconne, culvert pipe replacement, box culvert replacement, guardrail, erosion control, permanent signing, traffic control, and pavement marking.

June 20 to June 24: The contractor will continue replacement of the box culvert. Work will include placing breaker run and forming for the new box floor. The road contractor will begin installation of new signs and posts.

June 27 to July 1: The structure contractor will continue replacement of the box culvert. Work will include forming, tying steel, and pouring of the new structures walls. The road contractor will work on replacement of cross culverts and grading for new beam guard installations.

Traffic Impacts: Beginning Monday June 13, 2016, WIS 116 will be closed to thru traffic and detoured during the replacement of the box culvert. The detour route will follow WIS 116 to County F, then north on County F to County D, then east on County D back to WIS 116. In addition to the detour, traffic will be reduced to one lane and controlled by flagging operations at various times on WIS 116 between County D and N. 9th St.