

Schedule: August 2015 to November 2016 **Location:** Town of Menasha

Description: This project is the second phase of the reconstruction of the US 10/WIS 441 and Racine Road Interchange. The work on this project includes placing the remaining fills for the new alignment of the interchange and ramps, including prefabricated vertical drains and drainage blanket to accelerate the settlement of the underlying soils. New US 10/WIS 441 bridges will be constructed over Tayco Street and new overpass bridges over the westbound on and off-ramps to Racine Road, along with the construction of two ponds at the interchange. This project will also place prefabricated vertical drains, drainage blanket, and fills in preparation of the future interchange at US 10/WIS 441 and Midway Road.

October 24 to October 28: Grading crews continued excavation of the pond on the south side of the project. Electricians continued the installation of lighting facilities. Concrete paving crews continued installing colored sidewalk, curb and gutter, and barrier wall along the ramps and roundabout. At the Midway Road site, crews continued work on the embankment. Crews erected 4 sign structures this week. Crews switched all of westbound traffic onto the newly constructed eastbound side, continuing over the new Little Lake Butte des Morts bridge.

October 31 to November 4: Grading crews will continue excavation of the pond on the south side of the project. They will also continue installing rip rap around the pond on the north side of the project. Electricians will continue the installation of lighting facilities. Concrete paving crews will complete installing colored sidewalk. At the Midway Road site, crews will continue work on the embankment. Crews will begin installing slope paving under all bridges.

Traffic Impacts: The long term closures of the westbound US 10/WIS 441 exit ramp to County P/Racine Road, the westbound US 10/WIS 441 entrance ramp from County P/Racine Road, the eastbound US 10/WIS 441 entrance ramp from County P/Racine Road, and the eastbound US 10/northbound WIS 441 exit ramp to County P/Racine Road continue until late 2016. Daily closures of Tayco Street will occur between 8:30 a.m. and 3:00 p.m.

□ **Project website:** <http://projects.511wi.gov/wis441/>