

Schedule: August 2013 to July 2016

Location: I-41 from Glory Road to Ninth Street, including the Oneida Street (County AAA) interchange and Hansen Road bridge.

Description of work: This project consists of the reconstruction of I-41 from Glory Road to 9th Street and the interchanges that lie within these limits.

April 20 to April 24: Removing pavement on the south side of Oneida continued. This operation will be followed by storm sewer installation and grading on the south side of Oneida. Grading and aggregate placement continued in the I-41 median from Glory Road to WIS 172. Crews continued work on the retaining walls, sign structures, median approaches and placing median concrete barrier wall. Inside median storm sewer south of Oneida, and mainline median concrete pavement north of WIS 172 began this week.

April 27 to May 1: Grading and aggregate placement will continue in the I-41 median from Glory Road to Oneida. Removing pavement on the south side of Oneida will continue. This operation will be followed by storm sewer installation and grading on the south side of Oneida. Crews continue work on the retaining walls, sign structures, median approaches and placing median concrete barrier wall. Mainline median paving will continue north of WIS 172, first with asphalt base, then concrete pavement. Sidewalk placement along Pilgrim Road will begin this week as well as median bridge deck pours for I-41 bridges over Oneida and Parkview.

Traffic Impacts: The outside lane of the south to east ramp is closed to traffic until November 2015. The left and right shoulders of southbound and northbound US 41 will be closed throughout the project until July of 2015. The left and right shoulders of eastbound WIS 172 will be closed under US 41 until November 2015.

- I-41 northbound will be reduced to one lane at night on April 23.

- The northbound Oneida off-ramp will be closed at night on April 23.

