

Schedule: October to January 2014

Location: I-43 crossing the Fox River, Brown County

Description of project: On September 25, Pier 22 settled approximately two feet, causing the bridge to sag. A tower will be erected on either side of the pier and 55 feet away from it. These two towers will help prevent the bridge from sagging further and ensure worker safety when the permanent fix begins.

December 9 to December 13: Completed drilled shafts for the permanent repair. Working on footings at Pier 21 and Pier 23. Poured buttress on Pier 22.

December 16 to December 20: Completed jacking superstructure back into position. Work on forming and pouring new Pier 22 cap. Continue forming and pour new footings and buttresses for permanent repair.

Traffic Impacts: I-43 is closed from Atkinson Drive to Webster Ave. Detour is I-43/WIS 172/US 41. Please note the towers will remain in place and the bridge closed until the structure is repaired.