

Schedule: August 2014 to July 2016

Location: WIS 96, Village of Wrightstown

Description of project: This project will construct a new bridge over the Fox River approximately 200 feet south of the existing bridge. Work will also include constructing approaches to the bridge including a roundabout on each end of the bridge and removal of the old structure. Work will consist of a new bridge structure, retaining walls, storm sewer, concrete pavement, curb and gutter, and sidewalk, asphalt pavement, signing, pavement marking, lighting and landscaping.

November 17 to November 21: Concrete work continued on the pier on the west bank and the piers in the water. Piling was also driven for the piers in the Plum Creek wetland.

November 24 to November 28: The contractor will continue pouring concrete for the pier on the west bank and also in the river. Piling work will continue and concrete work will be started for the piers in the Plum Creek wetland.

Traffic Impacts: WIS 96 (Main Street) is scheduled to open between Broadway Street and High Street on Wednesday, November 26.