

**Schedule:** April 2016 to August 2016      **Location:** US 10/WIS 441 to North Junction US 41

**Description**

: Work includes concrete pavement panels repairs, replacing the asphaltic shoulders, upgrading beam guard, clearing hazards from within the clear zone, flattening of the side slopes on the median crossovers, and installing curb ramp detectable warning fields at the County CE trail under WIS 441. On the north side of the Fox River, under the WIS 441 Fox River Bridge, an existing, storm sewer outfall will be extended to prevent erosion. This project will also be replacing signing and pavement marking, installing law enforcement pads along WIS 441, new traffic signals at County CE and County OO, new light fixtures at the North Junction, and Intelligent Transportation System equipment throughout the project limits. In addition, County OO will have pavement joints repaired and a 2-inch asphalt overlay placed between the WIS 441 ramps.

**August 15 to August 19:** The contractor finished permanent pavement marking along WIS 441 northbound and southbound. Contractor to finished concrete sidewalk repairs and removed existing concrete traffic signal bases along County CE between the on and off-ramps for WIS 441. Contractor to work on punchlist items throughout the project along WIS 441 northbound and southbound.

**August 22 to August 26:** The contractor to begin fiber optic cable installation along WIS 441 northbound. Contractor to continue to work on punchlist items throughout the project along WIS 441 northbound and southbound.

**Traffic Impacts:** Traffic impacts will be limited to single lane and ramp closures during nighttime hours. Other work conducted during daytime hours would be offline/shoulder work with shoulder closures.