

Schedule: April 2016 to August 2016 **Location:** US 10 – North Junction I-41 **Description**
: Work includes concrete pavement panels repairs, replacing the asphaltic shoulders, upgrading beam guard, clearing hazards from within the clear zone, flattening of the side slopes on the median crossovers, and installing curb ramp detectable warning fields at the County CE trail under WIS 441. On the north side of the Fox River, under the WIS 441 Fox River Bridge, an existing, storm sewer outfall will be extended to prevent erosion. This project will also be replacing signing and pavement marking, installing law enforcement pads along WIS 441, new traffic signals at County CE and County OO, new light fixtures at the North Junction, and Intelligent Transportation System equipment throughout the project limits. In addition, County OO will have pavement joints repaired and a 2-inch asphalt overlay placed between the WIS 441 ramps.

April 11 to April 15: The contractor began staking out resurfacing reference line along WIS 441. The contractor was to begin mobilizing equipment and traffic control onto project site.

April 18 to April 22: The contractor will begin installation of Intelligent Transportation System conduit and communication vaults along WIS 441 from County KK to I-41.

Traffic Impacts: Traffic impacts will be limited to single lane and ramp closures during nighttime hours. Other work conducted during daytime hours would be offline/shoulder work with shoulder closures.